


Three Meadows Update Gwen Starrett, ACCG member

Upper Onion Valley, photo by Chris Fuller

Three Meadows Restoration

- Restore watershed services
- Restore hydrology
- Improve meadow habitat for sensitive species



Three Meadows Restoration Planning and Implementation Timeline Project Proponent Lead Amador RCD

Restoration Designs

Waterways

Completed Survey Work, Fall 2018

Preliminary Design Selection and Cost Estimates – Feb. 2019

60% Designs for Upper Onion Valley

30% Designs for Tyler and "High" Onion

NEPA

Resource Concepts Inc

Scoping Document, April 2019

Resource Specialists Assessments and Reports, Dec. 2019

Draft Decision Memo

Final Decision Memo – June 2020

Implementation Phase

NFWF Grant deadline – February 26, 2019 Amador RCD

Permitting Complete – 2020

Implementation – Field season 2021


Deadline - Sep. 2021

Ongoing Volunteer Component of Implementation and Monitoring 2018-2021

Fall 2018 to Summer 2020


Fall 2019 to Summer 2021

- Fill (Stage 0 Restoration)
- "Constructed Riffles" Rock and Woody Debris Grade Control Structures
- Combination of fill and riffles
- Log Weirs (small channels in High Onion and Tyler)
- Temporary Fencing




► Fill

- "Constructed Riffles" Rock and Woody Debris Grade Control Structures
- Combination of fill and riffles
- Log Weirs (small channels in High Onion and Tyler)
- Temporary Fencing






 Log Weirs (small channels in High Onion and Tyler)





 Temporary Fencing / Grazing Management





2018 Accomplishments

- Road repairs on 8N03 and 8N03F
- Completed 6 monitoring transects (pre-implementation)
- Removed conifers from Upper Onion Valley meadow footprint (7.5 acres)
- Started conifer removal in boundary area
- Planted willows along incised channel (370 feet)
- 25 volunteers
- ► 3 USFS ecologists
- NFWF in-kind services

